

Appendix 9 60 Day Construction Programme

CUSTOMER: _____ JOB No. : _____ B/A No. : _____
COUNCIL: _____

SITE ADDRESS: _____

HOUSE TYPE: _____ HAND: _____ M2 _____

ELEVATION: _____ FITTINGS: _____

SUPPLIER	SECT	CALL FORWARD	CALL	FOR	ACTION ITEM	D	T	A
		Temp power			Site start	1		
		Temp toilet						
		Earthworks						
		Water tapping						
		Retaining walls			Temp power/toilet	2		
		Frames			Earthworks	3		
		Trusses			Compaction test			
		Underslab drains			Compaction result	4		
		Underground power				5		
		Telstra mains						
		Concretor						
		Termite spray						
					Set out	6		
					Underslab drains	7		
					Water tapping			
		Footing inspection			Concretor excavate footings	8		
		Frame hardware			Underground power			
		External drains			Termite spray			
		Bath			Footing inspection			
		Metalwork			Check set out			
		Windows			Slab boxing	9		
		Timber joinery			Check waste positions			
		Sewer inspection			Concrete pour	10		
		Pre call kitchen cupbs			Sewer waste and drains	11		
					Strip boxing			
		Framer			Sewer waste drains	12		
					Complete			
					Ensure frames and trusses			
					On site			
		Brick hardware			Frame commence	13		
					Frame	14		
		Plumbing rough in			Frame	15		
		Fascia and gutter			Frame	16		
		Roof tiles			Frame	17		
		Telephone prewire			Frame	18		
		Frame inspection			Frame complete	19		
		Electrical rough in			Fascia and gutter	20		
		Bricks			Plumbing rough in	21		
					Frame inspection	22		
		Bricklayer			Roof tiles	23		
					Telephone prewire	24		
		Plaster			Roof tiles complete	25		
						26		
		Measure garage doors			Electrical rough in	27		
					Brickwork commence	28		
		Shower recess			Plaster commence	29		
						30		
						31		

		STAIRS			Brickwork	32		
		Pergola material			Brickwork/plaster	33		
		Fixing hardware			Plaster	34		
		Eaves material			Brickwork			
		Mouldings				35		
		Doors internal				36		
		Site clean			Plaster	37		
		Kitchen cupboards			Brickwork			
		Call sink				38		
		Plumbing fixtures						
		Fixer			Plaster	39		
		Eaves carpenter			Brickwork			
		Roof point						
		Tiles			Plaster complete	40		
		Downpipes			Brickwork complete			
		Tiler			Eaves	41		
		Measure blinds			Fix commence			
		Brick clean			Kitchen cupboards			
		Fencing			Install downpipes	42		
					Site clean			
		Plaster sand off			Roof pointing	43		
					Fix	44		
					Fix	45		
		Painter			Fix complete	46		
		Clothes line			Tiler commence			
		Tap fittings			Tiler	47		
		Window service			Plaster sand off			
		Oven/cooktop			Tiler complete	48		
		HWS						
		Fit garage doors						
		Electrical fit off			Painter commence	49		
		Final fit hardware			Painter	50		
		Final fit accessories			Set handover			
		Shower screens			Painter	51		
		Robes/mirrors			Fit garage door			
		Plumbing fit off			Painter	52		
		Pavers			Electrical fit off			
		Fixer final fit			Painter	53		
		House clean			Painter	54		
		Site clean			Shower screens			
		Driveway/path			Robes/mirrors			
		Final pest spray			Painter complete	55		
		Paving			Appliances delivered			
		Cancel temp toilet			Final fit	56		
		Carpet/vinyl			Plumbing fit off			
		Finance inspection			House clean	57		
		Council inspection			Site clean			
		Turf			Remove temp toilet			
		Install blinds			Power connection			
		Presentation			Final pest spray	58		
					Fence and paving			
		Council final approved			Council/finance inspection			
		{ }			Final presentation inspection			
					Turf and garden	59		
					Driveway and path			
					Carpet/vinyl			
					Carpet clean			
					Presentation to customer	60		